



## Field Observation Report

<b>Project:</b>	Bay Lake Town Hall
<b>Report #:</b>	2
<b>Date</b>	9/22/2023
<b>Weather:</b>	60's and sunny

### Persons Present:

- Andy Basara

### Work Observed/Inspected:

- Concrete Forming
- Underground Plumbing
- Site

### Determinations / Decisions made by Project Manager

- Underground Plumbing passed inspection
- In-floor electric materials have been ordered and are expected to arrive Monday 9/25 and will be installed as soon as possible
- Expecting to complete final grading for slab prep Thursday 9/28 and pour 9/29
- Pricing for retaining wall will be shared as soon as I have it completed
- Wall framing materials to be delivered 9/29, trusses to be delivered 10/2
- Framing is set to begin the week of 10/2
- Siding spec sheets will be submitted as soon as I receive them

### Action Items for Owner

- Verify hinging and color for windows so I can submit the order
- Choose colors for roofing and siding

### Photos:

- Link in email