



Field Observation Report

Project:	Bay Lake Town Hall
Report #:	4
Date	10/13/2023
Weather:	40's and cloudy

Persons Present:

- Andy Basara

Work Observed/Inspected:

- Framing

Determinations / Decisions made by Project Manager

- Trusses were completed last night, roof sheathing and underlayment will begin next week due to the weather today.
- MEP rough-ins will follow once the roof is water tight
- Siding and roofing materials have been ordered after the color selections were received
- Windows are expected to ship in 3-4 weeks and will be installed after they arrive

Action Items for Owner

- Work on interior finish selections, please notify me if any information or samples are needed

Photos:

- Link in email