



Field Observation Report

| | |
|------------------|--------------------|
| Project: | Bay Lake Town Hall |
| Report #: | 5 |
| Date | 10/20/2023 |
| Weather: | 50's and cloudy |

Persons Present:

- Andy Basara

Work Observed/Inspected:

- Framing

Determinations / Decisions made by Project Manager

- Framing and roofing underlayment expected to be wrapped up by the end of the day
- MEP rough-ins will follow once the roof is water tight
- Siding and roofing materials have been ordered after the color selections were received
- Windows are expected to ship in 2-3 weeks and will be installed after they arrive

Action Items for Owner

- I will be getting samples for the interior finishes to you as I receive them

Photos:

- Link in email