



Field Observation Report

Project:	Bay Lake Town Hall
Report #:	6
Date	11/2/2023
Weather:	30's and cloudy

Persons Present:

- Andy Basara

Work Observed/Inspected:

- Framing

Determinations / Decisions made by Project Manager

- Framing is complete, roof is dried in and building wrap is installed
- Metal roofing and accessories are expected to deliver 11/9 with a few items coming on 11/14
- Siding is at the lumber yard and awaiting delivery to the site
- Windows are now expected to be delivered the week of 11/13, waiting on confirmation for the doors
- MEP rough-ins are scheduled to begin week of 11/6

Action Items for Owner

- I will be getting samples for the interior finishes to you as I receive them

Photos:

- Link in email