



## Field Observation Report

<b>Project:</b>	Bay Lake Town Hall
<b>Report #:</b>	11
<b>Date</b>	12/22/2023
<b>Weather:</b>	30's and cloudy

### Persons Present:

- Andy Basara

### Work Observed/Inspected:

- Electrical
- Roofing
- Siding

### Determinations / Decisions made by Project Manager

- Plumbing vent boots for the roof will be installed today
- Siding install will continue next week and is expected to be complete early the following week
- Electrical rough-in is complete and passed inspection
- Insulation is scheduled to begin Tuesday 12/26 with the spray foam crew and the vapor barrier and batt insulation is scheduled for Wednesday 12/27
- Drywall will be stocked at the end of next week and hanging will start 1/2/24

### Action Items for Owner

- None

### Photos:

- Link in email