



Field Observation Report

Project:	Bay Lake Town Hall
Report #:	12
Date	12/29/2023
Weather:	30's and cloudy

Persons Present:

- Andy Basara

Work Observed/Inspected:

- Insulation
- Roofing
- Siding

Determinations / Decisions made by Project Manager

- Siding install will continue through next week
- Insulation of the walls is complete and the vapor barrier on the sealing is complete
- Drywall will be stocked at the end of next week and hanging will start 1/3/24

Action Items for Owner

- None

Photos:

- Link in email