



## Field Observation Report

|                  |                    |
|------------------|--------------------|
| <b>Project:</b>  | Bay Lake Town Hall |
| <b>Report #:</b> | 15                 |
| <b>Date</b>      | 1/19/2024          |
| <b>Weather:</b>  | Cold and sunny     |

### Persons Present:

- Andy Basara

### Work Observed/Inspected:

- Drywall taping
- Siding

### Determinations / Decisions made by Project Manager

- Siding progress has been slow due to the cold weather. This will continue through next week
- Drywall taping is nearly complete and will complete by end of day Saturday
- Epoxy flooring is scheduled to begin Monday 1/22
- Priming and painting will begin after epoxy floor is complete

### Action Items for Owner

- None

### Photos:

- Link in email